

Empowerment Park Milestone Schedule

Empowerment Park
 Milestone SCHEDULE
 PREPARED BY: KYA
 5/27/2026

Task Name	Start	Finish	% Complete	Q3			Q4			Q1			Q2			Q3			
				Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	
1 <input type="checkbox"/> Construction	08/11/25	07/16/26	93%																
2 <input type="checkbox"/> Empowerment Park	08/11/25	07/16/26	93%																
3 Offsite Utility Work	08/11/25	09/19/25	100%																
4 Street Sidewalk	09/22/25	10/31/25	100%																
5 Fence Along Irma	10/01/25	04/23/26	100%																
6 Onsite Utility and Grading	11/07/25	05/20/26	100%																
7 Restroom Installation	01/05/26	02/06/26	100%																
8 Play Structure and Amenities	04/20/26	06/03/26	90%																
9 Shade Structure	05/20/26	06/23/26	25%																
10 Parking Lot and Onsite Sidewalks	06/11/26	06/12/26	0%																
11 Street Pavement	06/18/26	06/19/26	0%																
12 Fence Along Bell	06/18/26	06/24/26	0%																
13 Completion and Final Cleaning	07/16/26	07/16/26	0%																
14																			
15																			
16																			
17																			
18																			
19																			
20																			
21																			
22																			
23																			
24																			
25																			
26																			
27																			
28																			
29																			
30																			
31																			
32																			
33																			
34																			